

ID	Task Mode	Task Name	Duration	Start	Finish	Pred	% Comple	Resource Names	Timeline															
									2023	2024	2025	2026	2027											
									Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	✓	SBC Recommendation to Submit	1 day	Thu 1/12/23	Thu 1/12/23		100%		1/25															
2	✓	SC Approval to Submit	9 days	Fri 1/13/23	Wed 1/25/23	1	100%																	
3	✓	TC Approval to Submit	0 days	Wed 1/25/23	Wed 1/25/23	2	100%																	
4	✓	RIDE Stage II Submission	15 days	Thu 1/26/23	Wed 2/15/23	3	100%																	
5	✓	Issue RFP for (3) Elementary Schools	13 days	Wed 1/25/23	Fri 2/10/23		100%																	
6	✓	RIDE Stage III - Design Review	63 days	Thu 2/16/23	Mon 5/15/23		5%																	
7	📅	ES Design Bidding	23 days	Mon 2/13/23	Wed 3/15/23	5	0%																	
8	📅	ES SD Completion	90 days	Thu 3/16/23	Wed 7/19/23	7	0%																	
9	📅	ES DD	90 days	Thu 7/20/23	Wed 11/22/23	8	0%																	
10	✓	ES CM Under Contract - Preconstruction	60 days	Thu 3/30/23	Wed 6/21/23	8SS+ days	0%																	
11	📅	ES Early Packages (Site, Foundations, & Structural)	45 days	Thu 11/23/23	Wed 1/24/24	9	0%																	
12	✓	ES Long Lead MEP Equipment Package	45 days	Thu 1/25/24	Wed 3/27/24	11	0%																	
13	✓	ES 100% CDs	60 days	Thu 1/25/24	Wed 4/17/24	11	0%																	
14	✓	ES CM Final GMP	60 days	Thu 2/15/24	Wed 5/8/24	11	0%																	
15	✓	RIDE Stage IV - Funding/Construction	547 days	Thu 3/28/24	Fri 5/1/26	13,6	0%																	
16	📅	ES Construction	540 days	Mon 4/15/24	Fri 5/8/26	13FS	0%																	
17	📅	ES Commissioning	45 days	Mon 5/11/26	Fri 7/10/26	16	0%																	
18	📅	ES Substantially Complete	0 days	Fri 7/10/26	Fri 7/10/26	17	0%																	
19	✓	ES FFE Install	45 days	Mon 7/6/26	Fri 9/4/26	18	0%																	
20	📅	ES - Demo Existing	60 days	Mon 7/13/26	Fri 10/2/26	18	0%																	
21	📅	ES - New Site Work	60 days	Mon 10/5/26	Fri 12/25/26	20	0%																	
22	📅	ES Complete	0 days	Fri 12/25/26	Fri 12/25/26	21	0%		12/25															

Project: NP Schedule_ES Breako
Date: Tue 2/21/23

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			