

ID	Task Mode	Task Name	Duration	Start	Finish	Pred	% Complete	Resource Names	Timeline												
									2023	2024	2025	2026	2027								
									Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	✓	SBC Recommendation to Submit	1 day	Thu 1/12/23	Thu 1/12/23		100%		[Gantt bar for Task 1]												
2	✓	SC Approval to Submit	9 days	Fri 1/13/23	Wed 1/25/23	1	100%		[Gantt bar for Task 2]												
3	✓	TC Approval to Submit	0 days	Wed 1/25/23	Wed 1/25/23	2	100%		[Gantt bar for Task 3]												
4		RIDE Stage II Submission	13 days	Thu 1/26/23	Mon 2/13/23	3	90%		[Gantt bar for Task 4]												
5	✓	Issue RFP for (3) Elementary Schools	13 days	Wed 1/25/23	Fri 2/10/23		100%		[Gantt bar for Task 5]												
6																					
7		ES Design Bidding	30 days	Mon 2/13/23	Fri 3/24/23	5	0%		[Gantt bar for Task 7]												
8		ES DD	90 days	Mon 3/27/23	Fri 7/28/23	7	0%		[Gantt bar for Task 8]												
9		ES CD	30 days	Mon 7/31/23	Fri 9/8/23	8	0%		[Gantt bar for Task 9]												
10		ES GMP	30 days	Mon 9/11/23	Fri 10/20/23	9	0%		[Gantt bar for Task 10]												
11		ES Construction	540 days	Mon 6/3/24	Fri 6/26/26		0%		[Gantt bar for Task 11]												
12		ES Commissioning	45 days	Mon 6/29/26	Fri 8/28/26	11	0%		[Gantt bar for Task 12]												
13		ES Substantially Complete	0 days	Fri 8/28/26	Fri 8/28/26	12	0%		[Gantt bar for Task 13]												
14		ES - Demo Existing	60 days	Mon 8/31/26	Fri 11/20/26	13	0%		[Gantt bar for Task 14]												
15		ES - New Site Work	60 days	Mon 11/23/26	Fri 2/12/27	14	0%		[Gantt bar for Task 15]												
16		ES Complete	0 days	Fri 2/12/27	Fri 2/12/27	15	0%		[Gantt bar for Task 16]												

Project: NP Schedule_ES Breako
Date: Thu 2/9/23

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			