

ID	Task Mode	Task Name	Duration	Start	Finish	Pred%	% Complete	Resource Names	Gantt Chart											
									Qtr 4	2023	Qtr 1	Qtr 2	Qtr 3	Qtr 4	2024	Qtr 1	Qtr 2	Qtr 3		
1	✓	SBC Recommendation to Submit	1 day	Thu 1/12/23	Thu 1/12/23		100%		[Gantt bar for Task 1: Thu 1/12/23 to Thu 1/12/23]											
2	✓	SC Approval to Submit	9 days	Fri 1/13/23	Wed 1/25/23	1	100%		[Gantt bar for Task 2: Fri 1/13/23 to Wed 1/25/23]											
3	✓	TC Approval to Submit	0 days	Wed 1/25/23	Wed 1/25/23	2	100%		[Gantt bar for Task 3: Wed 1/25/23 to Wed 1/25/23]											
4		RIDE Stage II Submission	13 days	Thu 1/26/23	Mon 2/13/23	3	90%		[Gantt bar for Task 4: Thu 1/26/23 to Mon 2/13/23]											
5		Issue RFP for D/B Highschool Addition	21 days	Fri 1/13/23	Fri 2/10/23		57%		[Gantt bar for Task 5: Fri 1/13/23 to Fri 2/10/23]											
6																				
7		Highschool Bidding	30 days	Mon 2/13/23	Fri 3/24/23	5	0%		[Gantt bar for Task 7: Mon 2/13/23 to Fri 3/24/23]											
8		Highschool DD	30 days	Mon 3/27/23	Fri 5/5/23	7	0%		[Gantt bar for Task 8: Mon 3/27/23 to Fri 5/5/23]											
9		Highschool CD	30 days	Mon 5/8/23	Fri 6/16/23	8	0%		[Gantt bar for Task 9: Mon 5/8/23 to Fri 6/16/23]											
10		Highschool GMP	15 days	Mon 6/19/23	Fri 7/7/23	9	0%		[Gantt bar for Task 10: Mon 6/19/23 to Fri 7/7/23]											
11		Highschool Construction	205 days	Mon 7/10/23	Fri 4/19/24	10	0%		[Gantt bar for Task 11: Mon 7/10/23 to Fri 4/19/24]											
12		Highschool Commissioning	30 days	Mon 4/22/24	Fri 5/31/24	11	0%		[Gantt bar for Task 12: Mon 4/22/24 to Fri 5/31/24]											
13		Highschool Complete	0 days	Fri 5/31/24	Fri 5/31/24	12	0%		[Gantt bar for Task 13: Fri 5/31/24 to Fri 5/31/24]											

Project: NP Schedule_HS Breako Date: Thu 2/9/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			